Project Horizon - Green Edge AI Data Center Charter (2026)
Document Code: PRJ-HORIZON-2026 | Location: Bandung, Indonesia | Lead SRE: Dr. Hendra Wijaya

1. Executive Summary & Cooling Target
Project Horizon establishes a 5 MW solar-assisted Edge AI data center in Bandung.
By deploying two-phase liquid immersion cooling, the facility reduces cooling power
consumption by 35% compared to traditional air-cooled server rooms.

2. Budget Allocation & Project Phases
The total approved capital budget is USD 4,200,000 divided into three phases:
- Phase 1 (Site Preparation & Solar Microgrid): USD 1,100,000 completing in Q2 2026.
- Phase 2 (Server Racks & AI Accelerator Deployment): USD 2,400,000 completing in Q3 2026.
- Phase 3 (Commissioning, Penetration Testing & Safety Audit): USD 700,000 completing in Q4 2026.
Any budget variance exceeding 10% requires written sign-off from the Investment Committee.

3. Reliability, Thermal Thresholds & Escalation
The facility targets a minimum service availability of 99.95% annual uptime.
If liquid coolant temperature exceeds 42 degrees Celsius, automated workload throttling
activates within 30 seconds and pages Lead SRE Dr. Hendra Wijaya immediately.

4. Battery Backup & Environmental Compliance
Lithium Iron Phosphate (LFP) battery banks provide 18 hours of reserve power at full load.
All decommissioned hardware and e-waste must be processed by ISO-14001 certified recyclers.